

ALABAMA COMMUNITY COLLEGE SYSTEM

FACILITIES: ACTIVE PROJECTS

2ND QUARTER 2011

Institution	ABC Permit No.	Project Description	Project Type	Current Contract	Percent Complete	Projected Completion
AIDT	2010338	Robotics Complex Phase 2	New	\$0	55%	6/7/2011
AIDT	-	Maritime Science Center	New	\$10,521,918	80%	12/1/2010
Alabama Southern	-	Pedestrian Connector	New	\$323,765	80%	9/1/2010
Athens State	-	McCandless Hall	Renovation	\$0	0%	-
Athens State	-	McCain Hall	Renovation	\$1,948,575	93%	-
Bishop State	2007623	Southwest Campus Renovation	Renovation	\$40,451	95%	9/1/2010
Bishop State	2010314	Carver Campus Culinary Arts	Renovation	\$193,000	91%	10/30/2010
Bishop State	-	Carver Campus Library	-	\$-	0%	9/1/2010
Bishop State	-	Carver Campus Administration & Culinary Arts Bldg. Renovation	Renovation	\$-	0%	12/1/2010
Calhoun	2008239	Research Park Renovations	Renovation	\$3,324,042	99%	-

Institution	ABC Permit No.	Project Description	Project Type	Current Contract	Percent Complete	Projected Completion
Calhoun	2009711	Harris Hall & Fine Arts Building Elevators	Renovation	\$-	0%	1/1/2011
Calhoun	2010355	Fine Arts Downtown Project	Renovation-Construction	\$1,266,315	1500%	-
Calhoun	2010938	Renovations on former TN Valley Rehab Center Bldg	Renovation	\$449,917	1500%	-
Chattahoochee Valley	2009055	Learning Center Re-Roof	Renovation	\$371,627	94%	-
Chattahoochee Valley	2009528	CVCC Maintenance Building	Renovation	\$-	0%	-
Chattahoochee Valley	-	CVCC Instructional Center	New	\$11,183,233	78%	11/1/2010
Drake State	-	Building B	Renovation	\$-	0%	Uncertain
Faulkner State	-	Tyson & Branch Renovations	Renovation	\$113,121	0%	-
Gadsden	2009531	New Automotive Service Technology Building & Bevill Center Renovations on the East Broad Campus	New	\$1,293,519	67%	5/4/2011
Jeff Davis	2008325	Wallace Building Renovation	Renovation	\$571,755	0%	9/20/2011
Lawson State	2008733	Arthur Shores Fine Arts/Gymnasium Renovation	Renovation	\$3,823,209	42%	-

Institution	ABC Permit No.	Project Description	Project Type	Current Contract	Percent Complete	Projected Completion
Lawson State	-	New Student Center	-	\$-	0%	-
Northeast Alabama	2009762	Parking Lots Renovation - Phase I	New	\$533,013	60%	11/30/2010
Northeast Alabama	2011076	Student Center/Annex Reroofing	Reroofing	\$187,526	0%	5/23/2011
Northwest Shoals	2009200	Multi-Skilled Training Center-Phil Campbell	New	\$1,056,878	30%	11/18/2010
Northwest Shoals	2009432	Building 128 Operations and Maintenance	Renovation	\$581,700	50%	7/16/2010
Northwest Shoals	-	Multi-Skilled Advanced Manufacturing Training Center	New	\$859,672	68%	8/13/2010
Reid State	-	Re-Roof Administration Building	Renovation	\$595,400	99%	10/1/2010
Shelton State	2009693	Building 200 Renovation	-	\$-	0%	-
Shelton State	2010471	Paint Booth, Re-Roofing & Additional Parking	Renovation	\$-	0%	-
Snead State	2009718	Improvement to Athletic Facilities Fast pitch softball	Renovation	\$1,097	65%	11/1/2010
Southern Union	2010345	Wadley: Demolition of old dormitory, old administration building, and residential structure.	Renovation	\$656,700	20%	5/31/2011

Institution	ABC Permit No.	Project Description	Project Type	Current Contract	Percent Complete	Projected Completion
Southern Union	2010658	Opelika. Roof repairs to five buildings with similar design traits.	Renovation	\$240,879	10%	6/30/2011
Trenholm State	2009536	Culinary Arts	Renovation	\$678,100	1%	-
Trenholm State	-	Admin Bldg - Patterson Campus, Misc Renovations	New & Renovation	\$-	0%	-
Wallace Dothan	2011121	Construct Interactive Digital Center	New Construction	N/A	0%	6/1/2012
Wallace Dothan	0	Restroom Renovation - Sparks Campus	Renovation	\$125,000	90%	10/30/2010
Wallace Hanceville	2007171	WALLACE - HANCEVILLE	Renovation	\$-	0%	-
Wallace Hanceville	2009080	Sidewalks & Landscaping Renovation, New gate >\$250000	New	\$-	0%	TBD
Wallace Hanceville	2010105	Advanced Visulaization Center	Renovation	\$-	0%	-
Wallace Hanceville	2010266	Welding & Classroom renovations	Renovation	\$-	0%	-
Wallace Hanceville	-	Burrow Center for the Fine and Performing Arts	-	\$0	99%	-
Wallace Selma	2008310	New Metal Roof-Library/Gym	R	\$798,000	99%	-

Institution	ABC Permit No.	Project Description	Project Type	Current Contract	Percent Complete	Projected Completion
Wallace Selma	2009803	Lighting Repl/Ceiling-Lib/Gym	R	\$321,559	100%	4/30/2011
Wallace Selma	2010067	New Student Services Building	N	\$0	0%	-
Wallace Selma	2010180	Renovations to Fine Arts, Classroom, Library/Gym-Bid A	R	\$622,694	100%	4/30/2011
Wallace Selma	2010348	New Metal Roof-Auto Body	R	\$231,286	99%	6/30/2011
Wallace Selma	2010540	Renovations to the Classroom Building-Bid A	R	\$534,300	95%	7/30/2011
Wallace Selma	2010540	Renovations to the Classroom Building-Bid B	R	\$525,000	94%	7/30/2011
Wallace Selma	2010180-B	Renovations to Fine Arts, Classroom, Library/Gym-Bid B	R	\$77,461	95%	7/30/2011
Wallace Selma	2010180-C	Renovations to Fine Arts, Classroom, Library/Gym-Bid C	R	\$370,000	100%	4/30/2011