



ACTIVE PROJECTS

ITEM	PROEJCT INFORMATION				STATUS	FUNDING			BOE Approval Date	CONSTRUCTION INFORMATION						COMMENTS		
	COLLEGE/CAMPUS	ACCS PROJECT #	PROJECT DESCRIPTION	PROJ TYPE		ORIGINAL BUDGET	ADJUSTED BUDGET	FUND SOURCE		ORIGINAL CONTRACT	CHANGE ORDERS	CURRENT CONTRACT	ORIGNAL COMPLETION	% COMP	PROEJCTED COMPLETION		ARCHITECT	CONTRACTOR
1	AIDT		Maritime Science Center	N	Construction		\$ 12,000,000.00	Bonds & Ed Trust Fund		\$ 10,521,918	\$ -	\$ 10,521,918	7/1/10	55%	9/1/2010	Goodwyn, Mills & Cawood	J. C. Duke	
2	AIDT		Robotics Complex - Phase I	N	Construction		\$ 17,600,000.00	Bonds & Ed Trust Fund		\$ 13,397,300	\$ -	\$ 13,397,300	9/1/10	75%	September 2010	Goodwyn, Mills & Cawood	Wyatt Construction	
3	AIDT		Robotics Complex - Phase II	N	Construction		\$ 8,500,000.00	Bonds & Ed Trust Fund		\$ 7,662,151	\$ -	\$ 7,662,151	12/1/10	0%	September 2010	Goodwyn, Mills & Cawood	EJM	
4	ALABAMA SOUTHERN		Pedestrian Connector	N	Construction		\$ 387,000.00	ARRA		\$ 232,765	\$ -	\$ 232,765	9/1/10	15%	9/1/2010	DMD engineers	R&R Contractors	
5	ATHENS STATE		McCain Hall	R	Construction		\$ 2,250,000.00	PSCA		\$ 1,940,000	\$ -	\$ 1,940,000		15%	3/28/2011	PH&J	Martin & Coby	
6	ATHENS STATE		McCandless Hall	R	Conceptual		TBD	Bonds & Plant Funds		\$ -	\$ -	\$ -				PH&J		
7	BISHOP STATE		Southwest Renovation				\$ 4,297,596.00			\$ -	\$ -	\$ -			September 2010	PH&J	Thompson Engineering	
8	BISHOP STATE		Carver Campus Culinary Arts	R	Construction		\$ 300,000.00	CCRAA		\$ 193,000	\$ -	\$ 193,000		15%	9/30/2010	Major Holland, AIA	Ladas Construction	
9	BISHOP STATE		Carver Campus Library				\$ 287,025.00			\$ -	\$ -	\$ -			September 2010	Major Holland, AIA		Contract not executed
10	BISHOP STATE		Carver Campus Administration & Culinary Arts Bldg. Renovation	R			\$ 500,000.00			\$ -	\$ -	\$ -			December 2010			
11	CALHOUN		Harris Hall & Fine Arts Building Elevators	R	C		\$ 260,000.00			\$ -	\$ -	\$ -			January 2011			
12	CALHOUN		Tenn. Valley Rehab Ctr Bldg Renovation				\$ 2,500,000.00			\$ -	\$ -	\$ -			January 2011			
13	CALHOUN & ATHENS ST		Arts Center	N	Design		\$ 8,400,000.00	Bonds & Plant Funds		\$ -	\$ -	\$ -				PH&J Architects		A/E contract in execution process
14	CVCC		CVCC Instructional Center	N	Construction		\$ 16,125,000.00	Bonds & Plant Funds		\$ 11,050,000	\$ -	\$ 11,050,000	8/31/10	66%	August 2010	Hecht-Burdeshaw, Architect	Stabridge Const.	
15	CVCC		CVCC Maintenance Building	R			\$ 550,000		6/24/2010	\$ -	\$ -	\$ -				Hecht-Burdeshaw, Architect		
16	J. F. DRAKE		Renovation & Alteration of Building B				\$ 516,620.00			\$ -	\$ -	\$ -			Uncertain	SKT Architects, Inc. Huntsville		Contract not Executed
17	FAULKNER		Tyson & Branch Renovations	R	C					\$ 104,370	\$ 8,751	\$ 113,121				Walcott Adams Williams	East Coast Contracting	
18	GADSDEN STATE		Valley Street Auditorium/Student Center	R	C		\$ 902,263.00			\$ 689,900	\$ -	\$ 689,900		10%	August 2010	Aho Architects	Pro-Tech Metals, Inc.	
19	GADSDEN STATE		Automotive Service Technology Bldg/Bevill Ctr.	N	Permit Review & Bidding		\$ 1,175,000.00			\$ -	\$ -	\$ -				Aho Architects		Bid Date 6/29/10
20	GADSDEN STATE		East Broad Campus Welding Annex Renovation	R	Construction		\$ 300,000			\$ 325,200	\$ -	\$ 325,200		1%	November 2010	McElreath & Oliver	Boatner Const	
21	INGRAM		Security Fence replacement	R	Construction		\$ 421,000.00		6/28/2008					10%	11/30/2011			
22	LAWSON STATE		Arthur Shores Fine Arts/Gymnasium Renovation	R	Construction		\$ 1,800,000	Bonds & Plant Funds		\$ 2,714,712	\$ -	\$ 2,714,712			2/1/2011	Carl Exford, LLC	Trawick	start 7-1
23	LAWSON STATE		New Student Center				\$ 5,000,000.00			\$ -	\$ -	\$ -				Exford, LLC		Not let for Bidding
24	MARION MILITARY INST.		Wilkerson & Murfee Dorm Bathrooms Renovation	R	Construction		\$ 776,202	PSCA		\$ 690,250	\$ -	\$ 690,250	8/7/10	25%	8/7/2010	PH&J	Intertech Corporation	
25	NORTHEAST ALABAMA		Parking Lots Renovation - Phase I	N	Construction		\$ 550,000	Plant Funds		\$ 538,119	\$ (47,535)	\$ 490,584	11/4/10	0%	11/4/2010	McKee & Associates	Jackson Paving	
26	NORTHEAST ALABAMA		Parking Lots Construction - Phase II	N	Construction		\$ 550,000	Plant Funds		\$ 278,929	\$ -	\$ 278,929	8/1/10	0%	8/1/2010	McKee & Associates	Jackson Paving	
27	NORTHWEST-SHOALS		Building 128 Operations and Maintenance	R	Construction		\$ 750,000.00	Bond & Inst Funds		\$ 581,700	\$ -	\$ 581,700		50%	7/16/2010	PH&J Architects	Butler Construction	



ACTIVE PROJECTS

ITEM	PROEJCT INFORMATION				STATUS	FUNDING			BOE Approval Date	CONSTRUCTION INFORMATION						COMMENTS			
	COLLEGE/CAMPUS	ACCS PROJECT #	PROJECT DESCRIPTION	PROJ TYPE		ORIGINAL BUDGET	ADJUSTED BUDGET	FUND SOURCE		ORIGINAL CONTRACT	CHANGE ORDERS	CURRENT CONTRACT	ORIGNAL COMPLETION	% COMP	PROEJCTED COMPLETION		ARCHITECT	CONTRACTOR	
28	NORTHWEST-SHOALS		Multi-Skilled Advanced Manufacturing Training Center	N	Construction		\$ 1,000,000.00	Bond & Inst Funds		\$ 849,113	\$ 10,559	\$ 859,672		68%	8/13/2010	Lambert, Ezell, Durham Arch.	King & Associates		
29	NORTHWEST-SHOALS		Multi-Skilled Training Center-Phil Campbell	N	Construction	\$ 950,000	\$ 1,240,000.00	Institution funds		\$ 1,036,488	\$ 20,390	\$ 1,056,878	9/28/10	30%	11/18/2010	Hill & Jangaard Architects	Nelson Construction		
30	REID STATE		Re-Roof Administration Building	R	Construction	\$ 657,972	\$ 657,972.00	Bonds		\$ 595,400	\$ -	\$ 595,400	11/2/09	98%	April 2010	Carl Exford, Architect	Amerson Roofing Inc.		
31	SHELTON STATE		Paint Booth, Re-Roofing & Additional Parking				\$ 300,000.00					\$ -				Ward Scott Veron Architects, Inc.			
32	SHELTON STATE		Building 200 Renovation				\$ 770,000.00					\$ -				Aho Architects, LLC			
33	SNEAD STATE		Campus Sidewalks, Lighting & Landscape	N	Construction		\$ 279,330.00			\$ 209,391	\$ -	\$ 209,391	8/30/10	40%	August 2010	CDG Engineers & Associates	Clay McKee		
34	SNEAD STATE		Norton Library Renovation (Boaz Campus)	R	Construction		\$ 1,235,836.00			\$ 1,193,732	\$ 42,103	\$ 1,235,835	8/11/10	55%	August 2010	Krebs A & E			
35	SNEAD STATE		Improvement to Athletic Facilities	R	Construction	\$ 1,096,838	\$ 1,152,784.00	Plant Funds		\$ 1,041,000		\$ 1,041,000		5%	11/1/2010	Holcombe Norton Partners	Richardson Const		
36	SOUTHERN UNION		Wadley Campus Renovation	R	Construction		\$ 900,000.00	Plant Funds				\$ -			January 2011				
37	SOUTHERN UNION		Technical Building	N	Construction		\$ 3,354,000.00	PSCA		\$ 2,019,000		\$ 2,019,000		95%	7/15/2010	PH&J Architects	Raco of Alabama		
38	TRENHOLM STATE		Admin Bldg - Patterson Campus, Miscellaneous Renovations both campuses	N&R	Design		\$ 7,496,849.00	Bonds & Plant Funds				\$ -				Payne & Associates			
39	TRENHOLM STATE		Culinary Arts	R	Contract Review in ABC		\$ 700,000.00	Federal IIB		\$ 678,100		\$ 678,100		1%		J&H Partners	Amity Construction		
40	WALLACE - DOTHAN		Restroom Renovation - Sparks Campus	R	Plan Review	\$ 290,000	\$ 290,000.00			\$ 125,000		\$ 125,000		0%	TBD	PH&J Architects	Bullard Cook		
41	WALLACE - DOTHAN		Relocate Cosemetology Program	R	Construction		\$ 850,000.00			\$ 672,000	\$ -	\$ 672,000	8/1/10	55%	8/15/2010	PH&J Architects	Slingluff Constr. (Bldg)/ACME Roofing (Roof)	GenCon to take over as GC by Bonding Co. Slingluff declared backruptcy	
42	WALLACE - HANCEVILLE		JC Bailey Renovation	R	Design	\$ 16,500,000	\$ 16,500,000.00					\$ -				Goodwyn Mills & Cawood		bid process late July?	
43	WALLACE - HANCEVILLE		Wellness Center - Re-roof Project	R	Bidding		\$ 800,000.00					\$ -			120 days from start of project	Goodwyn Mills & Cawood	Stone Building Co	Bid Opening 6/15	
44	WALLACE - HANCEVILLE		Sidewalks & Landscaping Renovation, New gate ->\$250000	N	Plan Review	\$ 308,457	\$ 538,457.00					\$ -			TBD	Goodwyn Mills & Cawood		Bid early Fall 2010	
45	WALLACE - HANCEVILLE		Advanced Visualaization Center	R		\$ 1,270,000	\$ 1,270,000.00	Ed Facilities Act of 2007				\$ -							
46	WALLACE - SELMA		Administration Building Renovation				\$ 825,000.00					\$ -			March 2010	Marvin P. Hughey-Architect, AIA	CRL Construction		
47	WALLACE - SELMA		Fine Arts Center	R	Pending BOE approval		\$ -	PSCA				\$ -				Marvin P. Hughey-Architect, AIA			
48	WALLACE - SELMA		Library/Gymnasium HVAC System	R	Construction	\$ 425,000	\$ 485,000.00			\$ 437,400	\$ 18,796	\$ 456,196			9/7/2010	Marvin P. Hughey-Architect, AIA	Dallas A/C		
49	WALLACE - SELMA		Library/Gymn Lighting & Ceilings	R	Construction					\$ 320,348	\$ -	\$ 320,348		60%		Marvin P. Hughey-Architect, AIA	Cooper Bros		
50	WALLACE - SELMA		Building 8/9 Re-Roof	R	Construction					\$ 158,000	\$ -	\$ 158,000				Exford, LLC	CRL Lovelady Const		
51	WALLACE - SELMA		Building 5 Re-Roof	R	Construction					\$ 147,500	\$ -	\$ 147,500				Exford, LLC	CRL Lovelady Const		
52	LBW		Additions to Dixon Fine Arts Center	R	Construction	\$ 400,000	\$ 440,000.00			\$ 384,955		\$ 384,955	6/30/10	85%	July 2010	Goodwyn, Mills & Cawood	Paul Catrett		