

ALABAMA COMMUNITY COLLEGE SYSTEM
Facilities: Active Projects Quarterly Report
4th Quarter (October through December)

Institution	ABC Permit No.	Project Description	Project Type	Current Contract	Percent Complete	Projected Completion
Athens State	0624-CU / 2006229	Waters Hall Renovation & Addition	Addition/R	\$ 6,854,108	99%	1/30/2012
Athens State	2010330	McCandless Hall Renovation	Addition/ R			
Athens State		Founders Hall Roof Renovation of Walker Hall	R			
Bevill State	2011122	HVAC R	HVAC R	\$ 794,000	2%	
Bishop State	2011459	Admin/Bus Office Renov	R		0%	8/31/2012
Calhoun Community College	2010355	Downtown Decatur Fine Arts Complex	C	\$ 6,868,327	54.84%	6/18/2012
Calhoun Community College	2010938	Rehabilitation Center Renovation	R	\$ 2,976,300	57.00%	2/12/2012
Chattahoochee Valley		Reconfiguration of Maintenance Bldg.	R	\$ 749,428	100%	8/1/2011
Chattahoochee Valley		Instructional Center	New	\$ 11,181,547	100%	8/1/2011
Jefferson Davis	2008325	Wallace Building Renovation	R	\$ 571,755	85%	2/29/2012
J.F. Drake		Renovation & Alteration	R	\$ 1,089,000	43%	2/15/2012
Enterprise State	2008284	HVAC Replacement & Other Campus Wide Renovations	R	\$ 1,930,486	92%	1/4/2012
Enterprise State	2010152	Chemistry Lab	R	\$ 196,000	87%	12/15/2011
Enterprise State	2010252	Classroom for Airframe & Small Parts (Paint Hanger)	New	\$ 986,016	50%	2/21/2012
Enterprise State	2010513	Signage-Enterprise	New	\$ 321,204	0%	
Enterprise State	2011215	Replace Underground Primary System	R	\$ 742,000	0%	4/20/2012
Enterprise State	2011394	Roofs-Stegall Ozark	R	\$ 1,193,913	0%	9/7/2012
Faulkner	2011198	Student, Bus. & Instructional Services Bldg.	C - Phase II	\$ 4,588,127	10.61%	6/29/2012
Faulkner	2011198	Student, Bus. & Instructional Services Bldg.	C - Phase I	\$ 363,633	100%	Substantial completion 11/21/2011
Faulkner	2011079	HVAC Renovations Administration Bldg.	R	\$ 306,392	0%	3/12/2012
Lawson	2008733	Reno/Alterations to Arthur Shores/Gym & Fine Arts Bldg.	R	\$ 3,526,085	97.01%	12/31/2011
Shelton	2010069	Truck Driving Parking Lot Repairs	R	\$ 449,091	100%	11/17/2011
Shelton	2010071	Roof Replacement Phase II	R	\$ 473,837	3%	2/27/2012
Shelton	2011280	Atrium Renovation	R	\$ 928,557	0%	
Snead	2010902	Administration Bldg.	R	\$ 5,175,000	31%	8/1/2012
Snead	2009718	Improvement to Athletic Facilities	C	\$ 1,120,669	100%	
Southern Union	2010-345	Demolition and Campus Improvement Wadley Campus	R	\$ 747,920	99%	12/21/2011
Southern Union	2010-658	Roof Repairs Opelika Campus	R	\$ 273,834	95%	1/31/2012
Trenholm State	2009587	Administrative/ Classroom Bldg.	New / R	\$ 2,175,665	Reno 50%	2/1/2012

ALABAMA COMMUNITY COLLEGE SYSTEM
Facilities: Active Projects Quarterly Report
4th Quarter (October through December)

Institution	ABC Permit No.	Project Description	Project Type	Current Contract	Percent Complete	Projected Completion
Wallace Dothan	2011121	Construct Interactive Digital Center	New	\$2,225,252	26%	7/15/2012
Wallace Dothan	2011093	Interior Renovations & HVAC Repairs ATN Center Eufaula	R	N/A	0%	N/A
Wallace Dothan	2011093	Interior Renovations & HVAC Repairs Phillip J Hamm Library	R	N/A	0%	N/A
Wallace Dothan	2011093	Replace Air Conditioning Chiller & Air Handler Rane Hall	R	N/A	0%	N/A
Wallace Dothan	N/A	Construct New Welding Technology Building Dothan Campus	New	N/A	0%	N/A
Wallace Hanceville		Burrow Ctr. For the Fine and Performing Arts	C	\$ 11,952,241	99%	
Wallace Hanceville		James C. Bailey	R	\$ 12,857,388	76% on Ext.; 24% on Int. excl. Podium	March 2012 for ext.; June 2012 for int.; Oct. 2012 for storm damage to 2 & 3 story
Wallace Hanceville		Wellness Center re-roof	R	\$ 973,366	85%	
Wallace Hanceville		Advanced Visualization Center	R	\$ 1,138,155	70%	
Wallace Hanceville		Campus Enhancement	C			
Wallace Hanceville		Welding Technology Facility	R	\$ 507,140.49	95%	
Wallace Hanceville		Campus Signage	C	\$ 424,922		
Wallace Hanceville		Health Sciences/ Life Sciences Bldg.	C		0%	3/1/2013
Wallace Hanceville		Facilities Repairs & Reroofing	R		1%	6/13/2012 except Tom Bevill Health Bldg.
Wallace Selma	2010540	Renovations to the Classroom Bldg. Bid A	R	\$ 346,098	100%	12/9/2011
Wallace Selma	2010180-B	Renovations to Fine Arts, Classroom Bldg, Library/Gym-BID B	R	\$ 77,461	99%	12/31/2011
Wallace Selma	2008310	New Metal Roof Library/Gym	R	\$ 808,582	99%	
Wallace Selma	2010067	New Student Services Building	New	\$ 6,438,000	21%	8/1/2012
Wallace Selma	2011401	Renovations to the Science Building	R	\$ 2,175,500	0%	7/17/2012