

**ALABAMA COMMUNITY COLLEGE SYSTEM
ACTIVE PROJECTS
4TH QUARTER 2010**

Institution	ABC Permit No.	Project Description	Project Type	Current Contract	Percent Complete	Projected Completion
AIDT	2008078	Maritime Science Center	N	\$11,416,539	100%	10/31/2010
AIDT	2008600	Robotics Complex - Phase I	N	\$17,116,586	100%	10/27/2010
AIDT	2010338	Robotics Complex - Phase II	N	\$8,500,000	25%	3/31/2011
Alabama Southern		Pedestrian Connector	N	\$323,765	80%	9/1/2010
Athens State		McCain Hall	R	\$1,948,575	70%	3/28/2011
Athens State		McCandless Hall	R	\$3,300,000	0%	
Bishop State	2007623	Southwest Campus Renovation	R	\$4,297,596	100%	9/30/2010
Bishop State	2009339	Carver Campus Culinary Arts	R	\$193,000	100%	12/31/2010
Bishop State	2009296	Carver Campus Library	R	\$287,025		9/30/2011
Calhoun	2010355	Construction of New Facility	N	\$8,400,000	0%	
Calhoun	2009711	Refurbish Elevators in Harris Hall and the Fine Arts Building	R	\$262,753	100%	12/31/2010
Calhoun	2010938	Renovate the former Tennessee Valley Rehabilitation Center Building	R	\$2,500,000	0%	
Central		New Maintenance Building	N	\$680,525	100%	10/31/2010
Central		Renovation of Building G	R	\$516,380	85%	1/21/2011
Chattahoochee Valley	2006102	Academic Building	N	\$11,278,410	89%	1/31/2011

Chattahoochee Valley	2009588	Maintenance Building into Workforce Development Training Facility	R	\$749,428	34%	4/30/2011
Chattahoochee Valley	2009055	Learning Center Re-Roof	R	\$397,042	98%	12/31/2010
Jeff Davis	2008325	Wallace Building Renovation	R	\$63,000	0%	7/31/2011
Drake State		Building B	R	\$-		Uncertain
Enterprise		Removal and replacement of exterior lights	R	\$49,126	96%	6/30/2011
Enterprise		Campus wide grid and tile replacement, drainage replacement, and installation of HVAC.	R	\$810,310	2%	12/31/2011
Enterprise	2010152	Renovation of Chemistry Lab	R	\$207,900	0%	5/31/2011
Faulkner State	2010175	Renovation of two buildings-Gulf Shores Campus	R	\$53,111	100	10/25/2010
Faulkner State	2010311	Drainage pipe and erosion repair-Bay Minette Campus	R	\$92,879	99	12/31/2010
Gadsden State	2009297	Valley Street Auditorium/Student Center	N	\$544,197	100%	11/30/2010
Gadsden State	2009531	Automotive Service Technology Bldg/Bevill Ctr.	N/R	\$1,475,000	21%	5/4/2011
Gadsden State	2009765	East Broad Campus Welding Annex Renovation	R	\$328,742	100%	10/5/2010
Ingram		Security Fence replacement	R		10%	11/30/2011
Lawson State	2008733	Arthur Shores Fine Arts/Gymnasium Renovation	R	\$162,853	6%	9/30/2011
Marion Military Institute	2009235	Renovations to Wilkerson and Murfee Dormitories' Restrooms	R	\$693,904	91%	8/31/2011
Northeast Alabama	2009762	Parking Lots Renovation - Phase I	N	\$374,922	80%	3/1/2011
Northeast Alabama	2010130	Parking Lots Construction - Phase II	N	\$239,431	95%	1/31/2011
Northwest Shoals	2009432	Building 128 Operations and Maintenance	R	\$581,700	100%	10/15/2010
Northwest Shoals	2009200	Multi-Skilled Training Center-Phil Campbell	N	\$1,056,847	75%	1/18/2011

Shelton State		Technical Dean's Suite	R	\$275,000	0%	
Shelton State		Master Plan	R	\$350,000	0%	
Shelton State		Additional Parking	R	\$200,000	0%	
Shelton State		Paint Booth Re-Roofing	R	\$100,000	0%	
Shelton State		Reroof	R	\$682,000	0%	
Shelton State		Truck Driving Parking Lot	R	\$450,000	0%	
Shelton State		Reroof Building 600	R	\$260,000	0%	
Shelton State		Fastfood/Student Break	R	\$275,000	0%	
Shelton State		Auto Body Metal Lab	R	\$75,000	0%	
Shelton State		Renovation Building 200	R	\$77,000	0%	
Shelton State		Reroof Building 200	R	\$440,000	0%	
Shelton State		Reroof Building 500	R	\$260,000	0%	
Snead State	2009718	Improvement to Athletic Facilities Fast pitch softball	R	\$1,120,669	97%	1/31/2011
Southern Union		Wadley Campus Renovation	R	\$900,000	0%	3/31/2011
Southern Union		Roof repairs, Opelika	R	\$900,000	0%	3/31/2011
Trenholm State	2009587	Admin Bldg - Patterson Campus, Misc Renovations	N&R	\$7,196,849	0%	
Trenholm State	2009536	Culinary Arts	R	\$678,100	69%	3/31/2011
Wallace Dothan	2008311	Restroom Renovation - Sparks Campus	R	\$125,000	100%	10/19/2010
Wallace Dothan	2008313	Relocation of Cosmetology Program to Machine Tool Technology Building	R	\$796,700	100%	9/22/2010
Wallace Hanceville	2010105	Advanced Visualization Center	R	\$1,270,000		

Wallace Hanceville	2010266	Welding Technology Facility	R	\$375,000		
Wallace Selma	2010067	Student Service Building	N	\$8,000,000	0%	
Wallace Selma	2010348	New Metal Roof System, Auto Body Building	R	\$228,000	0%	3/14/2011
Wallace Selma	2006322	New Metal Roof System, Building 8/9	R	\$158,000	45%	3/31/2011
Wallace Selma	2005350	New Metal Roof System, Building 5	R	\$145,700	91%	2/28/2011
Wallace Selma	2010540	Renovations to Classroom Building	R	\$525,000	0%	6/3/2011
Wallace Selma	2010540	Renovations to Classroom Building	R	\$534,300	10%	6/3/2011
Wallace Selma	2010180C	Renovations to Fine Arts, Classroom and Library/Gymnasium	R	\$375,000	60%	2/18/2011
Wallace Selma	2010180B	Renovations to Fine Arts, Classroom and Library/Gymnasium	R	\$77,461	20%	3/25/2011
Wallace Selma	2010180	Renovations to Fine Arts, Classroom and Library/Gymnasium	R	\$619,700	61%	2/28/2011
Wallace Selma	2009803	Lighting Replacement& New Ceilings, Library/Gymnasium	R	\$320,348	98%	1/31/2011
Wallace Selma	2010015	HVAC System, Library/Gymnasium	R	\$474,562	96%	1/31/2011
Wallace Selma	2009652	Health Science Building Parking Lot	N	\$576,800	99%	1/31/2011